

Riverina- PCG Report September 2018

Project Team

Developer	Australia Xing One Pty Ltd
Contractor	Australia Cenvic Construction
Architect	Peddle Thorp Architect
Structural Engineer	Bonacci Group
Services Engineer	JBA Consultant
Building Surveyor	BSGM

Key Project issue

Structure

- Level 15 bin chute floor slab of tower C&E have completed.
- Roof concrete plinths for mechanical service of Tower C&E have completed.
- Formwork stripping works completed in Level 15 of Tower D.
- Roof waterproofing of Tower E: screeding, thermal insulation and ballast laying all completed. Waterproofing test passed.
- Concrete floor grinding in rooms and corridors have completed from Ground floor to Level 5 of Tower C,D&E.
- Structural concrete patching in level 5 and podium lift core of Tower E.

Internal Trades

- Kitchen: Level 1 cupboard installation of Tower C,D,E.

Façade

- Cladding box: top ceiling completed in podium level of Tower C,D&E.
- Sliding door: completed in Level 3 of Tower C,D&E.
- Curtain wall: dismantle one piece of curtain wall in Tower C,D&E. replacement curtain wall installation of east elevation of Tower E.
- Corten cladding: completed installation in Tower C,D&E.
- Planter louver: 70% completed.

Services

- Plumber: Install stormwater and sewer pipe in Level 10,11,12 of Tower C. Level 1 lunch shed of Tower A.
- Mechanical: Install AC units, pipes and ducts, and Electrical controller in level 1,2,3, Tower C, D,E.
- Electrical: Basement busduct installation of Tower C,D,E. Basement of Tower A cable installation.
- Bin chute installation: Level 1 to Level 14 of Tower C. Level 1 to Level 16 of Tower D&E.

25 September 2018

Photos:
Structural



25 September 2018

Façade&Interior



Service

